

# PROGRESS REPORT


STC CHANNELS, KSA

AL Baha – Distribution Center Works

**DATE: 24/02/2024**

## INDEX

- > Project Directory
- > Executive Summary
- > Site Progress




# PROJECT DIRECTORY



Shop ID	STC-OFFICES		Location	RIYADH
Name	Organization	Position	E-MAIL	Mobile#
Ibrahim Mehanna	Wide Views Construction Co.	CEO	Ibrahim@wide-views.com	+966 5987 11111
FIRAS HAIDAR	Wide Views Construction Co.	Business Development Manager	firas@wide-views.com	+966 5449 65463
Hassan Mehanna	Wide Views Construction Co.	Projects Control	Hassanm@wide-views.com	+966 5992 04110
Hassan Mehanna	Wide Views Construction Co.	Projects Manager	Hassanm@wide-views.com	+966 5992 04110

# Time schedule



Project: STC Al-Baha Date: 18-02-2024	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			

# EXECUTIVE SUMMARY

## DESIGN

1. Design Finalized.

## THIRD-PARTY APPROVALS

1. All work permit are obtained.

## ON-SITE PROGRESS

1. Demolition and Site Preparation:	100%
2. Block Works:	70%
3. Plastering Works:	20%
4. Partitions & Walls:	0%
5. Electrical First Fix:	20%
6. FA & FF:	0%
7. Plumbing Works:	10%
8. Ceiling Works:	0%
9. Tiling Works:	0%
10. Glass Works	0%
11. Painting Works:	0%
12. Lighting & Sockets:	0%
13. Panel Board & MDB:	0%
14. Steel Works:	0%
15. HVAC:	0%
16. Gyps Works:	0%
17. Wooden Works :	0%
18. Isolation Works(Foam) :	0%
19. CCTV & Sound System:	0%
20. Signage & Sticker Works:	0%



# SITE PROGRESS



# SITE PROGRESS



# SITE PROGRESS






# SITE PROGRESS



# SITE PROGRESS



# SITE PROGRESS



# Thank You



E-MAIL: [INFO@WIDE-VIEWS.COM](mailto:INFO@WIDE-VIEWS.COM)

WEBSITE: [WWW.WIDE-VIEWS.COM](http://WWW.WIDE-VIEWS.COM)